

Orla Mining Commissioning Camino Rojo

Orla Mining (TSX: OLA)

Confirmed that Camino Rojo construction was 89% complete as of September 30, 2021, on schedule for first pour in December 2021, and commercial production in the first quarter of 2022.
[...]

Orla Mining	TSX : OLA
Stage	Development
Metals	Gold
Market cap	C\$1.11 Billion @ C\$4.50
Location	Zacatecas, Mexico + Panama



Orla Mining heap leach pad, Solution pond, and Merrill-Crowe plant

Orla Mining Begins Commissioning Activities at Camino Rojo

Construction 89% Complete

VANCOUVER, BC – October 12, 2021 –**Orla Mining Ltd. (TSX: OLA; NYSE: ORLA)** (“Orla” or the “Company”) is pleased to provide a construction update for the Camino Rojo Oxide Project.

(All amounts are in U.S. dollars unless otherwise stated)

CAMINO ROJO OXIDE CONSTRUCTION UPDATE

- Camino Rojo construction was 89% complete as of September 30, 2021, on schedule for first pour in December 2021 and commercial production in the first quarter of 2022.
- Construction remains on schedule with the main activities completed during the quarter including:
 - Ramp up of mining activities in line with plan,
 - Mechanical completion of the crushing and conveying system, reclaim tunnel, overland conveyor, and grasshopper conveyors,
 - Commencement of wet commissioning with introduction of ore into the crushing circuit,
 - 98% completion of the Merrill-Crowe plant and refinery,
 - Completion of the camp facilities.

Mining and Processing Totals – Year to Date (September 30, 2021)		
Ore Mined	tonnes	757,098
Waste Mined	tonnes	508,135
Total Mined	tonnes	1,265,232
Ore Mined Au Grade	g/t	0.86
Total Crushed Ore Stockpile	tonnes	511,260
Total Crushed Ore Stockpile Au Grade	g/t	0.86
Ore Stacked	tonnes	220,240
Stacked Ore Au Grade	g/t	0.87

- Construction activities planned for the fourth quarter will primarily focus on completion of dry commissioning followed by wet commissioning and leaching to achieve the first gold pour in December 2021. This includes commissioning of the crushing, conveying, and stacking equipment, application of cyanide on the heap leach pad, and commissioning of the Merrill-Crowe plant and refinery. (Dry commissioning includes pre-operational testing of the processing circuit without ore while wet

commissioning includes the introduction of ore material).

- Camino Rojo capital expenditures totalled \$24.3 million in the third quarter and total \$106.3 million for the Project to date (September 30, 2021), out of a total project capital expenditure estimate of \$134.1 million.
- Project capital committed totalled \$120.2 million at the end of the third quarter with expenditures and commitments to date in line with estimates.
- Cash balance of \$50.7 million at September 30, 2021.
- Project to date safety and environmental performance have been excellent and strict COVID-19 measures implemented at Camino Rojo have allowed construction progress to continue uninterrupted.
- To date, of all employees and contractors at Camino Rojo, 98% have received at least one dose of COVID-19 vaccine and 75% have received two doses of COVID-19 vaccine.

Orla Mining management comments

“The march towards first gold pour continues at Camino Rojo and the team is focused on achieving this important milestone by year end”

“While the rate of construction advance has been impressive, I am most encouraged by the diligence exhibited by our team in maintaining a safe and healthy operation during this intensive and challenging period”.

Jason Simpson, President and Chief Executive Officer of Orla Mining.

[To read the full news release, please click HERE](#)

Several images highlighting construction progress at the Camino Rojo Project are shown below and additional photographs are available at [Camino Rojo Progress Photos](#).

CAMINO ROJO OXIDE PROJECT PHOTO



Orla Mining oxide gold project panoramic view

=====

City Investors Circle is based in the financial district in the City of London

We present interesting and exciting junior mining companies listed on the ASX and TSX stock exchanges to a group of city professionals, and private investors, all of whom are active investors with a mandate to invest in junior mining companies.

Our audience is selected and invited individually to ensure interest and relevance for the presenting company.

Meetings are non deal, small group, highly focused and engaged, with a lively Q and A to follow the main presentation.

We create awareness, and maintain interest in presenting companies by disseminating their future news to our entire investor group via email, social media, and our Monthly Review newsletter.

If you wish to present to our select group of active mining investors, please email andrew@city-investors-circle.com

=====

This website is not sponsored, we are truly independent, and will always remain so.

Companies featured here have either presented to the Circle in London, or have been selected because they are considered to have interesting projects, in good jurisdictions, run by an experienced management team.

All information used in the preparation of this communication has been compiled from publicly available sources that we believe to be accurate and reliable, however, we cannot, and do not, guarantee the accuracy or completeness of this.

These articles are for awareness and informational purposes only, and are not recommendations in any form. Always consult an investment

professional.

Disclosure

At the time of writing the poster holds shares in Orla Mining, bought in the market at the price prevailing on the days of purchase.

To read our full terms and conditions, please click [HERE](#)